



EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to roads and drains at Srinivasapura village in ward no. 05, Byatarayanapura sub division.
2	Amount of Work Portion	1958742.75
3	Estimated Cost	20.00
4	Name of contractor	S.K.Keshavamurthy
5	Agreement No.	214/14-15
6	No. and date under which work order issued	214/14-15 Dt: 14.01.2015
7	Time limit originally fixed for completion	14.03.2015
8	Date of application by the contractor for granting extension of time	15.03.2015
9	Date of receipt of application in the sub division office	15.03.2015
10	Extension granted if any	No
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	14.03.2015
12	Work carried out during 1st extension	30.07.2015 (135 days)
13	Work carried out during 2nd extension	
14	Time now applied for	
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	90 Days
19	Cost of work charged establishment charged on the work after the expiry of original period.	90 Days
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Due to site dispute work has delay hence for kind approval without penalty
22	Remarks of the EE with the daily rate of penalty proposed	"AEE Recommendation may be approved"


 Assistant Engineer
 ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

 Executive Engineer
 Byatarayanapura Division

To carry penalty
 as per norms


 Assistant Executive Engineer
 Byatarayanapura Sub Division
 B.B.M.P. Bangalore


 Chief Engineer
 Yelahanka Zone, Bangalore-92
 Bruhat Bangalore Mahanagara
 Bangalore 92